

BILL NO. S-89-12- 48

SPECIAL ORDINANCE NO. S- 07-90

AN ORDINANCE approving Change Order No. #1 AND FINAL FOR RES. 457-88, SPY RUN NSA STORM SEWER with JOHN DEHNER, INC., in connection with the Board of Public Works and Safety of the City of Fort Wayne, Indiana.

NOW, THEREFORE BE IT ORDAINED BY THE COMMON COUNCIL OF THE CITY OF FORT WAYNE, INDIANA;

SECTION 1. That Change Order No. #1 AND FINAL FOR RES. 457-88, SPY RUN NSA STORM SEWER with JOHN DEHNER, INC. in connection with the Board of Public Works and Safety, for:

Items #1-17 listed on the Attachment to Change Order are reflections of the actual measured quantities used on this construction project. Item #18 is an addition to this contract as it was determined that the existing subsurface on Lateral #5 was not stable enough to support a new concrete alley. The existing subsurface was therefore removed and replaced. Item #19 was added to this contract when the Lateral on Spy Run Avenue was moved to the west side of the street to provide more drainage availability to the area. No seed and mulch restoration had originally been anticipated and therefore has to be added in. Item #20 also was added as a result of the move to the West Side of Spy Run. With the move, the pipe was upgraded one size and deepened. With these changes it became necessary to negotiate a new unit price for this item.

involving a net increase of Two Thousand Two Hundred Seventy-Three and 67/100 Dollars (\$2,273.67), all as more particularly set forth in the specifications, and which is on file with the Office of the Board of Public Works and Safety and is by reference incorporated herein, made a part hereof, and is hereby in all things ratified, confirmed and approved.




PAGE 2

SECTION 2. That this Ordinance shall be in full force and effect from and after its passage and any and all necessary approval by the Mayor.

  
Councilmember

APPROVED AS TO FORM  
AND LEGALITY

  
J. Timothy McCaulay

FOUR STAR BOND  
SOUTHWORTH CO. U.S.A.  
25% COTTON FIBER



# CHANGE ORDER

Change Order No. One and final  
 Project No. \_\_\_\_\_  
 Name of Project: Spy run NSA Storm Sewer Improvement

Resolution No. 457-88  
 Board Order No. 30-88  
 Date: 12-11-89

To: John Dehner, Inc.  
 (Contractor)

Gentlemen:

You are hereby requested to comply with the following changes from the contract plans and specifications:

Item No.	Quantity	Description of Change	Unit Price	Change in Contract Price	
		Description		Decrease	Increase
		***SEE ATTACHMENT***			
			Total Decrease		
			Total Increase		
Net ( <del>Decrease</del> )(Increase)			Contract Price		

The sum of \$ 2,273.67 is hereby (added to) (~~deducted from~~) the total contract price and the final contract price shall be adjusted as follows:

Original Contract Price	\$ <u>248,897.00</u>
Current Contract Price Adjusted by Previous Change Order	\$ <u>248,897.00</u>
New Contract Price including this Change Order	\$ <u>251,170.67</u>

The time provided for completion in the contract for this project is (unchanged) (~~increased~~) (~~decreased~~) by 0 calendar days due to this Change Order. The date for completion of all work shall be the same. Furthermore, this document shall become an amendment to the contract and all provisions of the contract shall apply hereto.

Recommended by: Sam C. Roberts Chief Engineer Date 12-11-89

Accepted by: John Dehner, Inc. Contractor Date \_\_\_\_\_

Approved by: Mark L. Jensen City Engineer Date 12-11-89

Approved by: Michael J. Clough Owner Date 12-13-89

Attested by: Eileen D. Lechenauer Clerk Date 12-13-89



Change Order No. One and final

Resolution No. 457-88

Board Order No. 30-88

REQUEST AND JUSTIFICATION FOR CHANGE

1. Necessity for change: \_\_\_\_\_

Items 1-17 listed on the Attachment to Change Order are reflections of the actual measured quantities used on this construction project. Item #18 is an addition to this contract as it was determined that the existing subsurface on Lateral #5 was not stable enough to support a new concrete alley. The existing subsurface was therefore removed and replaced. Item #19 was added to this contract when the Lateral on Spy Run Avenue was moved to the west side of the street to provide more drainage availability to the area. No seed and mulch restoration had originally been anticipated and therefore has to be added in. Item #20 also was added as a result of the move to the West side of Spy Run. With the move, the pipe size was upgraded one size and deepened, with these changes it became necessary to negotiate a new unit price for this item.


2. Will proposed change alter size of the project? Yes \_\_\_\_\_ No x

If yes, explain

\_\_\_\_\_  
\_\_\_\_\_

3. Affect on operation and maintenance cost of this project:

n/a  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

  
\_\_\_\_\_  
Project Engineer



**ATTACHMENT TO CHANGE ORDER #1 and final  
Resolution 457-88**

Item No.	Quantity	Description of Change		Change in Contract Price	
		Description	Unit Price	Decrease	Increase
01	(-) 59 LF	27" Ø Class III RCP Storm Sewer	43.81	2,584.79	
02	(-) 9 LF	18" Ø Class III RCP Storm sewer	31.48	283.32	
03	(-) 7 LF	15" Ø Class III RCP Storm Sewer	25.59	179.13	
04	(-) 409 LF	12" Ø Class III RCP Storm sewer	24.22	9,905.98	
05	(+) 2 ea	Std CFW Type I-A,B,C or F M.H.	1,106.26		2,212.52
07	(-) 3 ea	Std CFW Type II-C Inlets	600.06	1,800.18	
09	(-) 1285cy	#53 - #73 Stone Backfill	10.80	13,878.00	
10	(-) 40ton	Deep Strength Asphalt	40.10	1,604.00	
11	(+) 6 ton	1" HAC Surface	52.80		316.80
12	(-) 98sy	7" Concrete Alley (Inc. Removal)	19.44	1,905.12	
13	(-) 340sf	Std CFW Curb Face Walk (Inc. Removal)	2.63	894.20	
14	(+) 1 LF	Std CFW Type III Curb	20.19		20.19
15	(+) 84sy	Double Chip and Seal Surface	3.41		286.44
17	(+) 35sy	Driveway Replacement (Inc. Removal)	23.76		831.60
18	(+)1380LF	Common Excavation	4.21		5,809.80
19	(+)1400sy	Seeding and Mulch	0.75		1,050.00
20	(+) 614LF	15" Ø Class III RCP Storm Sewer	40.36		24,781.00
Total Decrease				33,034.72	
Total Increase					35,308.3
Net <del>(Decrease)</del> (Increase)					2,273.6

Contract Price  
Increase



TITLE OF ORDINANCE Change Order #1 and FINAL for Res. 457-88, Spy Run NSA StormSewerDEPARTMENT REQUESTING ORDINANCE Board of Public Works

SYNOPSIS OF ORDINANCE Items #1-17 listed on the Attachment to Change Order are reflections of the actual measured quantities used on this construction project. Item #18 is an addition to this contract as it was determined that the existing subsurface on Lateral #5 was not stable enough to support a new concrete alley. The existing subsurface was therefore removed and replaced. Item #19 was added to this contract when the Lateral on Spy Run Avenue was moved to the west side of the street to provide more drainage availability to the area. No seed and mulch restoration had originally been anticipated and therefore has to be added in. Item #20 also was added as a result of the move to the West Side of Spy Run. With the move, the pipe was upgraded one size and deepened. With these changes it became necessary to negotiate a new unit price for this item. John Dehner, Inc., is the contractor.

*J-89-12-48*

EFFECT OF PASSAGE To facilitate completion of project.

EFFECT OF NON-PASSAGE \_\_\_\_\_

MONEY INVOLVED (DIRECT COSTS, EXPENDITURE, SAVINGS) increase of \$2,273.67

ASSIGNED TO COMMITTEE \_\_\_\_\_



BILL NO. S-89-12-48

REPORT OF THE COMMITTEE ON CITY UTILITIES

PAUL M. BURNS, CHAIRMAN  
MARK E. GIAQUINTA, VICE CHAIRMAN  
HENRY, LONG, TALARICO

WE, YOUR COMMITTEE ON CITY UTILITIES TO WHOM WAS

REFERRED AN (ORDINANCE) ~~(RESOLUTION)~~ <sup>XXXXXXXXXX</sup> approving Change Order  
No. 1 AND FINAL FOR RES. 457-88, SPY RUN NSA STORM  
SEWER with JOHN DENER, INC., in connection with the Board of  
Public Works and Safety of the City of Fort Wayne, Indiana

HAVE HAD SAID (ORDINANCE) ~~(RESOLUTION)~~ UNDER CONSIDERATION  
AND BEG LEAVE TO REPORT BACK TO THE COMMON COUNCIL THAT SAID  
(ORDINANCE) ~~(RESOLUTION)~~

DO PASS

DO NOT PASS

ABSTAIN

NO REC

Paul M. Burns  
Mark E. Giaquinta  
Samuel A. Talarico  
Henry Long

John Dener

DATED: 1-9-90.

Sandra E. Kennedy  
City Clerk



Read the first time in full and on motion by Henry, seconded by Talarico, and duly adopted, read the second time by title and referred to the Committee on City Yutsky (and the City Plan Commission for recommendation) and Public Hearing to be held after due legal notice, at the Council Conference Room 128, City-County Building, Fort Wayne, Indiana, on \_\_\_\_\_, the \_\_\_\_\_ day of \_\_\_\_\_, 19\_\_\_\_, at \_\_\_\_\_ o'clock \_\_\_\_\_ M., E.S.T.

DATED: 12-26-89

Sandra E. Kennedy  
SANDRA E. KENNEDY, CITY CLERK

Read the <sup>third</sup> time in full and on motion by Burns, seconded by Henry, and duly adopted, placed on its passage. PASSED ~~last~~ by the following vote:

	AYES	NAYS	ABSTAINED	ABSENT
TOTAL VOTES	<u>7</u>		<u>1</u>	<u>1</u>
BRADBURY	<u>✓</u>			
BURNS	<u>✓</u>			
EDMONDS	<u>✓</u>			
GIAQUINTA	<u>✓</u>			
HENRY	<u>✓</u>			
LONG			<u>✓</u>	
REDD	<u>✓</u>			
SCHMIDT				<u>✓</u>
TALARICO	<u>✓</u>			

DATED: 1-5-90

Sandra E. Kennedy  
SANDRA E. KENNEDY, CITY CLERK

Passed and adopted by the Common Council of the City of Fort Wayne, Indiana, as (ANNEXATION) (APPROPRIATION) (GENERAL)

(SPECIAL) (ZONING MAP) ORDINANCE RESOLUTION NO. S-07-90

on the 8th day of January, 1990,

ATTEST  
Sandra E. Kennedy  
SANDRA E. KENNEDY, CITY CLERK

SEAL  
Charles S. Reed  
PRESIDING OFFICER

Presented by me to the Mayor of the City of Fort Wayne, Indiana, on the 10th day of January, 1990, at the hour of 11:00 o'clock PM, E.S.T.

Sandra E. Kennedy  
SANDRA E. KENNEDY, CITY CLERK

Approved and signed by me this 19th day of January, 1990, at the hour of 3:45 o'clock PM, E.S.T.

Paul Helmke  
PAUL HELMKE, MAYOR